COMPLETION REPORT

1	Name of the work	Improvements to drains at 1st A Main R/s Difence Colony in Ward No. 14 Bagalagunte.
2	Sanctioned Estimate No. & Date	TSWO 88/DD/2014/14-15 dt 7.2.2015
3	Head of Account which is chargeable	PW 1221
4	Instrument Order NO. & Date	WWO : BE/DD/244/14-15 dt 9.2.2015
5	Name Of Contractor	KRIDL
6 a	Time Stipulated for Completion of work	90 days
b	Delay in Exculpation of Work	415 days
7	Measurement recorded in	MBNO 4153/15-16 Pno 415231 to 415233/2
8	Check Measurement of the Asst	4153/15-16 415231-12
9	Name of the office/official in charge of the work	AEE (DSD)
10	a) Asst. Eng/junior Eng	[illegible]
	b) Asst. Exe Engineer	[illegible]

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
4.04	3968520	—	30480

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER.
W-14

ASSIATANT EXECUTIVE ENGINEER

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Zone, Bangalore-57.